
Residential Subdivision
The Gardens - Stage 1
Site Classification

Medowie Road,
Medowie

NEW19P-0143-AC
1 July 2020



1 July 2020

McCloy Project Management Pty Ltd
Suite 2, Ground Floor, 317 Hunter Street
NEWCASTLE NSW 2300

Attention: Mr Rylan Gibson

Dear Sir,

**RE: RESIDENTIAL SUBDIVISION – THE GARDENS – STAGE 1
MEDOWIE ROAD, MEDOWIE
SITE CLASSIFICATION (LOTS 101 TO 124)**

Please find enclosed our geotechnical report for Stage 1 of "The Gardens" residential subdivision, located at Nos. 688 to 730 Medowie Road, Medowie.

The report provides site classification with respect to reactive soils, in accordance with the requirements of AS2870-2011 '*Residential Slabs and Footings*', for Stage 1 (Lots 101 to 124), following completion of site regrade works.

If you have any questions regarding this report, please do not hesitate to contact Ben Bunting, Shannon Kelly, or the undersigned.

For and on behalf of Qualtest Laboratory (NSW) Pty Ltd

A handwritten signature in dark ink, appearing to read 'Jason Lee', is written over a light grey circular stamp.

Jason Lee
Principal Geotechnical Engineer

Table of Contents:

1.0	Introduction	1
2.0	Desktop Study	1
3.0	Field Work	1
4.0	Site Description	1
4.1	Site Regrade Works.....	1
4.2	Surface Conditions	2
4.3	Subsurface Conditions.....	5
5.0	Laboratory Testing	6
6.0	Site Classification to AS2870-2011	8
7.0	Limitations.....	9

Attachments:

Figure AC1: Site Plan and Approximate Test Locations

Appendix A: Engineering Logs of Test Pits

Appendix B: Results of Laboratory Testing

Appendix C: CSIRO Sheet BTF 18 - Foundation Maintenance and Footing Performance

1.0 Introduction

Qualtest Laboratory NSW Pty Ltd (Qualtest) is pleased to present this geotechnical report on behalf of McCloy Development Management Pty Ltd (McCloy), for Stage 1 of 'The Gardens' residential subdivision, located at Nos. 688 to 730 Medowie Road, Medowie.

Based on the brief and drawing provided by the client, Stage 1 is understood to include 24 residential allotments (Lots 101 to 124).

The scope of work for the geotechnical investigation included providing site classification with respect to reactive soils, in accordance with the requirements of AS2870-2011 '*Residential Slabs and Footings*', for Stage 1 following completion of site regrade works which included controlled filling of Lots 101 to 107.

This report presents the results of the field work investigations and laboratory testing, and provides recommendations for the scope outlined above.

2.0 Desktop Study

The scope of work has included a review of the following reports completed by Qualtest:

- Geotechnical Assessment, 'Proposed Residential Subdivision, Medowie Gardens, 688 to 730 Medowie Road, Medowie, (Report Reference: NEW19P-00143-AA, dated 27 November 2019); and,
- Level 1 Site Re-grade Assessment Report, 'The Gardens Subdivision – Stage 1, Medowie Road, Medowie, (Qualtest Report Reference: NEW20P-0022-AA, dated 29 June 2020).

This report includes a summary of selected results from the previous reports where applicable.

3.0 Field Work

Field work investigations were carried out on 25 May 2020, comprising of:

- Excavation of 14 test pits (TP101 to TP114) using a 2.7 tonne excavator with a 0.45m wide toothed bucket, to depths of between 1.60m and 2.00m;
- Undisturbed samples (U50 tubes) were taken for subsequent laboratory testing; and,
- Test pits were backfilled with the excavation spoil and compacted using the excavator bucket and tracks.

Investigations were carried out by an experienced Geotechnical Engineer from Qualtest who located the test pits, carried out the testing and sampling, produced field logs of the test pits, and made observations of the site surface conditions.

Approximate test pit locations are shown on the attached Figure AC1. Engineering logs of the test pits are presented in Appendix A.

4.0 Site Description

4.1 Site Regrade Works

Site re-grading works were conducted between 20 February 2020 and 5 June 2020. Re-grade works included filling within Lots 101 to 107, along with cut / fill works performed for the foundation of a proposed retaining wall, located along the full length of Lot 101 to 103 adjacent to Medowie Road.

Prior to filling, re-grade areas were stripped of topsoil and unsuitable material to expose the suitable natural foundation profile. Re-grade works then consisted of a proof roll assessment of the foundation prior to filling with approved site fill to design finish levels.

Filling was performed using site stockpiled material won from excavations cut from around the site. The fill material could generally be described as mixtures of residual (CI-CH) Sandy CLAY, medium to high plasticity, brown / red in colour, with fine to coarse grained sand and gravel.

The approximate depth of fill placed ranged in the order of 0.1m to about 1.5m, with the deepest areas adjacent to the retaining wall along the front of Lots 101 to 103. The fill was compacted in maximum lifts of 0.3m thickness. Any unsuitable or deleterious material within the fill was removed by hand or mechanical means prior to final compaction of the material.

As the geotechnical testing authority engaged for the project, Qualtest state that the filling performed for the re-grade areas within Stage 1, (i.e. the filling of lots 101 to 107), was carried out to Level 1 criteria as defined in Clause 8.2 – Section 8 of AS3798-2007, *"Guidelines on Earthworks for Commercial and Residential Developments"*. Refer to site regrade letter referenced in Section 2.0 for further details.

At the time of the field investigations on 25 May 2020, regrade works had been mostly completed; however, a further 300mm of controlled fill was placed in some areas of Lots 101 to 107 as part of the controlled earthworks observed by Qualtest as described above. Some fill stockpiles (mostly topsoil) were still present on a number of lots. It is understood and expected that the remaining stockpiles will be removed prior to development on the lots.

The recommendations of this report are based on the understanding that any existing lot re-grade works are limited to the controlled earthworks works supervised by Qualtest, and placement of low reactivity topsoil material such that total topsoil depths do not exceed 0.4m. Qualtest should be informed without delay if additional earthworks are known to have been carried out.

4.2 Surface Conditions

The site is located east of Medowie Road, Medowie. The site comprises Stage 1 of the Medowie Gardens residential subdivision at 688 to 730 Medowie Rd, Medowie. The site comprises 24 proposed residential allotments and associated pavements, covering a total area of approximately 2.3ha. The site of the proposed development is shown on Figure AC1.

The lots are bounded to the north, east, and south by future stages of the Medowie Gardens residential subdivision currently comprising rural residential lots including sections of bushland, and to the west by Medowie Road.

Natural surface slopes are typically in the order of about 2° to 4° towards the west and northwest, with some locally steeper slopes on the edges of minor fill mounds. Filling has been carried out in the southwest corner of Stage 1 (Lots 101 to 107).

At the time of inspection, the site had been cleared of trees and grass coverage was only observed to be present in Lots 115 to 117, and 124.

On the day of the investigation, stormwater systems had been installed, and the site was judged to be reasonably well drained.

Site access was from Medowie Road, with trafficability judged to be good by way of 4WD.

Photographs of the site taken on the day of the site investigations are shown below.



Photograph 1: From northern boundary of Lot 102, facing east.



Photograph 2: From northern boundary of Lot 102, facing south.



Photograph 3: From southern boundary of Lot 104, facing northeast.



Photograph 4: From southern boundary of Lot 104, facing east.



Photograph 5: From near southern boundary of Lot 110, facing northwest.



Photograph 6: From near southern boundary of Lot 110, facing north.



Photograph 7: From near southern boundary of Lot 113, facing north.



Photograph 8: From near southern boundary of Lot 113, facing northeast.



Photograph 9: From near northern boundary of Lot 118, facing south.



Photograph 10: From near northern boundary of Lot 118, facing southwest.



Photograph 11: From near south-western boundary Lot 119, facing northeast.



Photograph 12: From near south-western boundary Lot 119, facing east.



Photograph 13: From near south-western boundary Lot 119, facing southwest.



Photograph 14: From near south-western boundary Lot 119, facing west.



Photograph 15: From near south-eastern corner of Lot 121, facing east.



Photograph 16: From near south-eastern corner of Lot 121, facing south.



Photograph 17: From near south-eastern corner of Lot 121, facing west.



Photograph 18: From near south-eastern corner of Lot 121, facing northwest.



Photograph 19: From near south-western corner of Lot 124, facing east.



Photograph 20: From near south-western corner of Lot 124, facing southeast.

4.3 Subsurface Conditions

Reference to the 1:100,000 Newcastle Coalfield Regional Geology Sheet 9231 indicates the site to be underlain by the Permian Aged Tomago Coal Measures, which are characterised by Siltstone, Sandstone, Coal, Tuff and Claystone rock types.

Table 1 presents a summary of the typical soil types encountered on site during the field investigations, divided into representative geotechnical units.

Table 2 contains a summary of the distribution of the above geotechnical units at the test pit locations.

TABLE 1 – SUMMARY OF GEOTECHNICAL UNITS AND SOIL TYPES

Unit	Soil Type	Description
1A	UNCONTROLLED FILL	Not Encountered in current investigation.
1B	CONTROLLED FILL	CLAY / Sandy CLAY – medium to high plasticity, red-brown, brown, fine to medium/coarse grained sand. Trace fine to medium grained angular gravel in some locations. Gravelly Sandy CLAY - low to medium plasticity, brown, fine to coarse grained (mostly fine to medium grained) sand, fine to medium grained angular gravel.
2	TOPSOIL	Sandy CLAY – low plasticity, grey-brown, fine grained sand, root affected.
3	COLLUVIUM	Sandy CLAY / CLAY – medium plasticity, pale brown, fine grained sand.
4	RESIDUAL SOIL	CLAY / Sandy CLAY – medium to high plasticity, mixtures of red-brown, orange-brown and pale grey to grey, with some fine to medium grained (mostly fine grained) sand. Trace fine grained angular gravel and relict rock structure with depth in some locations. Gravelly CLAY – medium to high plasticity, pale brown and red-brown with some pale grey, fine to medium grained (mostly fine grained) angular gravel, with some relict rock structure.
5	EXTREMELY WEATHERED (XW) ROCK with soil properties	Siltstone, Sandstone; breaks down into CLAY – medium to high plasticity, pale orange-brown and red-brown / pale brown with some pale grey to white, trace fine grained angular gravel.

TABLE 2 – SUMMARY OF GEOTECHNICAL UNITS ENCOUNTERED AT TEST PIT LOCATIONS

Location	Unit 1A Uncontrolled Fill	Unit 1B Controlled Fill	Unit 2 Topsoil	Unit 3 Colluvium	Unit 4 Residual Soil	Unit 5 XW Rock
	Depth in metres					
Current Investigation						
TP101	-	0.00 - 1.70	-	-	1.70 - 2.00	-
TP102	-	0.00 - 0.70	-	0.70 - 0.90	0.90 - 2.00	-
TP103	-	-	-	0.00 - 0.40	0.40 - 1.60	-
TP104	-	0.00 - 0.60	-	-	0.60 - 2.00	-
TP105	-	-	0.00 - 0.35	0.35 - 0.60	0.60 - 2.00	-
TP106	-	-	0.00 - 0.40	0.40 - 0.80	0.80 - 1.90	1.90 - 2.00
TP107	-	-	0.00 - 0.30	0.30 - 0.70	0.70 - 2.00	-
TP108	-	-	0.00 - 0.40	0.40 - 0.80	0.80 - 1.50	1.50 - 2.00
TP109	-	-	0.00 - 0.30	0.30 - 0.80	0.80 - 1.40	1.40 - 2.00
TP110	-	-	0.00 - 0.25	0.25 - 0.80	0.80 - 1.80	1.80 - 2.00
TP111	-	-	0.00 - 0.20	0.20 - 0.50	0.50 - 2.00	-
TP112	-	-	0.00 - 0.20	0.20 - 0.60	0.60 - 2.00	-
TP113	-	-	0.00 - 0.25	-	0.25 - 2.00	-
TP114	-	-	0.00 - 0.30	-	0.30 - 2.00	-
Previous Investigation (NEW19P-0143-AA, dated 27 November, 2019)						
TP14	-	-	0.00 - 0.15	0.15 - 0.30	0.30 - 2.00	-
TP15	-	-	0.00 - 0.20	0.20 - 0.50	0.50 - 2.00	-
TP16	-	-	0.00 - 0.25	0.25 - 0.70	0.70 - 2.00	-
TP17	-	-	0.00 - 0.20	0.20 - 0.70	0.70 - 2.00	-
TP23	0.00 - 0.25	-	0.25 - 0.60	0.60 - 0.80	0.80 - 2.00	-

No groundwater was encountered in the test pits during the limited time that they remained open on the day of the field investigation.

It should be noted that groundwater conditions can vary due to rainfall and other influences including regional groundwater flow, temperature, permeability, recharge areas, surface condition, and subsoil drainage.

5.0 Laboratory Testing

Samples collected during the field investigations were returned to our NATA accredited Warabrook Laboratory for testing which comprised of:

- (11 no.) Shrink / Swell tests; and,
- (3 no.) Atterberg Limits tests.

Results of the laboratory testing are included in Appendix B, with a summary of the Shrink/Swell test and Atterberg Limits test results presented in Table 3 and Table 4, respectively.

TABLE 3 – SUMMARY OF SHRINK / SWELL TESTING RESULTS

Location	Depth (m)	Material Description	I _{ss} (%)
TP101	0.70 - 0.80	FILL: (CH) Sandy CLAY	1.0
TP102	0.05 - 0.20	FILL: (CH) CLAY	1.8
TP103	0.20 - 0.35	(CH) CLAY	1.7
TP104	1.10 - 1.35	(CH) CLAY	2.4
TP106	1.10 - 1.25	(CI) Sandy CLAY	1.9
TP108	0.50 - 0.75	(CI) Sandy CLAY	1.7
TP109	0.80 - 1.00	(CH) CLAY	2.0
TP110	0.90 - 1.05	(CH) CLAY	1.9
TP111	0.30 - 0.50	(CI) Sandy CLAY	1.4
TP112	0.70 - 1.00	(CH) CLAY	2.2
TP113	0.80 - 1.00	(CH) CLAY	2.1
Previous Investigation (NEW19P-0143-AA, dated 27 November 2019)			
TP14	1.10 - 1.30	(CH) CLAY	1.9
TP15	0.60 - 0.80	(CH) CLAY	2.2
TP16	0.50 - 0.70	(CL) CLAY	1.1
TP17	0.80 - 1.00	(CH) CLAY	1.4
TP23	0.80 - 1.15	(CH) CLAY	2.3

TABLE 4 – SUMMARY OF ATTERBERG LIMITS TESTING RESULTS

Location	Sample Depth (m)	Material Description	Liquid Limit (%)	Plastic limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
TP104	0.05 - 0.15	FILL: (CH) CLAY	59	23	36	15.0
TP105	0.40 - 0.55	(CI) Sandy CLAY	45	22	23	12.0
TP114	0.40 - 0.50	(CH) CLAY	47	20	27	11.0

6.0 Site Classification to AS2870-2011

Based on the results of the field work and laboratory testing, residential lots located within Stage 1 of The Gardens residential subdivision located at 688 to 730 Medowie Road, Medowie, as shown on Figure AC1, are classified in their current condition in accordance with AS2870-2011 'Residential Slabs and Footings', as shown in Table 5.

TABLE 5 – SITE CLASSIFICATION TO AS2870-2011

Stage	Lot Numbers	Site Classification
1	101 to 107	H1
	108 to 124	M

A characteristic free surface movement in the range of 40mm to 60mm is estimated for lots classified as **Class 'H1'**.

A characteristic free surface movement in the range of 20mm to 40mm is estimated for lots classified as **Class 'M'**.

The effects of changes to the soil profile by additional cutting and filling and the effects of past and future trees should be considered in selection of the design value for differential movement. If site re-grading works involving cutting or filling are performed after the date of this assessment the classification may change and further advice should be sought.

Final site classification will be dependent on the type of fill and level of supervision carried out. Re-classification of lots should be confirmed by the geotechnical authority at the time of construction following any site re-grade works.

Footings for the proposed development should be designed and constructed in accordance with the requirements of AS2870-2011.

The classification presented above assumes that:

- All footings are founded in controlled fill (if applicable) or in the natural clayey soils or rock below all non-controlled fill, topsoil material and root zones, and fill under slab panels meets the requirements of AS2870-2011, in particular, the root zone must be removed prior to the placement of fill materials beneath slabs;
- The performance expectations set out in Appendix B of AS2870-2011 are acceptable, and that site foundation maintenance is undertaken to avoid extremes of wetting and drying;
- Footings are to be founded outside of or below all zones of influence resulting from existing or future service trenches;
- The constructional and architectural requirements for reactive clay sites set out in AS2870-2011 are followed;
- Adherence to the detailing requirement outlined in Section 5 of AS2870-2011 'Residential Slabs and Footings' is essential, in particular Section 5.6, 'Additional requirements for Classes M, H1, H2 and E sites' including architectural restrictions, plumbing and drainage requirements; and,
- Site maintenance complies with the provisions of CSIRO Sheet BTF 18, "Foundation Maintenance and Footing Performance: A Homeowner's Guide", a copy of which is attached in Appendix C.

All structural elements on all lots regardless of their site classification should be supported on footings founded beneath all uncontrolled fill, layers of inadequate bearing capacity, soft/loose, or other potentially deleterious material.

If any areas of uncontrolled fill of depths greater than 0.4m are encountered during construction, footings should be designed in accordance with engineering principles for Class 'P' sites.

7.0 Limitations

The findings presented in the report and used as the basis for recommendations presented herein were obtained using normal, industry accepted geotechnical design practices and standards. To our knowledge, they represent a reasonable interpretation of the general conditions of the site.

The extent of testing associated with this assessment is limited to discrete test pit locations. It should be noted that subsurface conditions between and away from the test pit locations may be different to those observed during the field work and used as the basis of the recommendations contained in this report.

If subsurface conditions encountered during construction differ from those given in this report, further advice should be sought without delay.

Data and opinions contained within the report may not be used in other contexts or for any other purposes without prior review and agreement by Qualtest. If this report is reproduced, it must be in full.

If you have any further questions regarding this report, please do not hesitate to contact Shannon Kelly or the undersigned.


For and on behalf of Qualtest Laboratory (NSW) Pty Ltd.

A handwritten signature in black ink, appearing to read 'Jason Lee', written in a cursive style.

Jason Lee
Principal Geotechnical Engineer

FIGURE AC1:

Site Plan and Approximate Test Locations



Based on site plan prepared by ACOR Consultants (NSW) Pty Ltd
(Job No. NE190195, Dwg No. C103.01, Iss. D, dated 17/01/2020)

Client:	MCCLOY PROJECT MANAGEMENT PTY LTD	Drawing No:	FIGURE AC1
Project:	THE GARDENS SUBDIVISION - STAGE 1	Project No:	NEW19P-0143
Location:	688 - 730 MEDOWIE ROAD, MEDOWIE	Scale:	N.T.S.
Title:	SITE PLAN AND APPROXIMATE TEST LOCATIONS	Date:	1/07/2020

APPENDIX A:

Engineering Logs of Test Pits





ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP101
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations		
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result			
E	Not Encountered	0.05m				CH	FILL: CLAY - medium to high plasticity, red-brown, with some fine to medium grained sand, with some fine to medium grained angular gravel.	M ~ w _p	VSt - H	HP	>600	FILL - CONTROLLED		
		U50 0.15m					CL	FILL: Gravelly Sandy CLAY - low to medium plasticity, brown, fine to coarse grained (mostly fine to medium grained) sand, fine to medium grained angular gravel.		M < w _p	HP		>600	
		0.70m U50 0.80m						CH			FILL: Sandy CLAY - medium to high plasticity, brown and red-brown, fine to coarse grained (mostly fine to medium grained) sand.		HP	>600
								CH					HP	>600
							1.70m			CH	CLAY - medium to high plasticity, red-brown, with some fine to medium grained sand.	VSt	HP	350
				2.0		2.00m	Hole Terminated at 2.00 m							

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS Very Soft		<25		D Dry	
Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S Soft		25 - 50		M Moist	
Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F Firm		50 - 100		W Wet	
Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St Stiff		100 - 200		W _p Plastic Limit	
Strata Changes		B Bulk Sample		VSt Very Stiff		200 - 400		W _L Liquid Limit	
Gradational or transitional strata		Field Tests		H Hard		>400			
Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb Friable					
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V Very Loose		Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)		L Loose		MD Medium Dense		Density Index 15 - 35%	
				D Dense		VD Very Dense		Density Index 35 - 65%	
								Density Index 65 - 85%	
								Density Index 85 - 100%	




ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP102
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result	
E	Not Encountered	0.05m		0.5		CH	FILL: CLAY - medium to high plasticity, red-brown to orange-brown, with some fine to coarse grained sand, with some fine to medium grained angular gravel.		VSt - H	HP	>600	FILL - CONTROLLED
		U50 0.20m									>600	
											>600	
		0.70m		CI	CLAY - medium plasticity, pale brown, with some fine grained sand.	M ~ w _p	VSt	HP	300	COLLUVIUM		
		0.90m		CH	CLAY - medium to high plasticity, red-brown, with some fine grained sand.		VSt	HP	380	RESIDUAL SOIL		
		2.0			2.00m	Hole Terminated at 2.00 m						

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)	Moisture Condition	
Water		U ₅₀	50mm Diameter tube sample	VS	Very Soft	<25	D	Dry
Water Level (Date and time shown)		CBR	Bulk sample for CBR testing	S	Soft	25 - 50	M	Moist
Water Inflow		E	Environmental sample (Glass jar, sealed and chilled on site)	F	Firm	50 - 100	W	Wet
Water Outflow		ASS	Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)	St	Stiff	100 - 200	W _p	Plastic Limit
Strata Changes		B	Bulk Sample	VSt	Very Stiff	200 - 400	W _L	Liquid Limit
Gradational or transitional strata				H	Hard	>400		
Definitive or distinct strata change				Fb	Friable			
		Field Tests		Density				
		PID	Photoionisation detector reading (ppm)	V	Very Loose		Density Index <15%	
		DCP(x-y)	Dynamic penetrometer test (test depth interval shown)	L	Loose		Density Index 15 - 35%	
		HP	Hand Penetrometer test (UCS kPa)	MD	Medium Dense		Density Index 35 - 65%	
				D	Dense		Density Index 65 - 85%	
				VD	Very Dense		Density Index 85 - 100%	


ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP103
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations		
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result			
E	Not Encountered	0.20m		0.5		CI	CLAY - medium plasticity, pale brown, with some fine grained sand.	M > w _p	VSt	HP	330	COLLUVIUM		
		U50 0.35m												
								0.40m		CLAY - medium plasticity, red-brown, with some fine grained sand.		HP	380	RESIDUAL SOIL
								1.0		CI		HP	350	
				1.5			Pale brown and red-brown.	M > w _p	VSt	HP	320			
				1.60m		Hole Terminated at 1.60 m								
				2.0										

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)	Moisture Condition
Water		U ₅₀ 50mm Diameter tube sample		VS	Very Soft	<25	D Dry
Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S	Soft	25 - 50	M Moist
Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F	Firm	50 - 100	W Wet
Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St	Stiff	100 - 200	W _p Plastic Limit
Strata Changes		B Bulk Sample		VSt	Very Stiff	200 - 400	W _L Liquid Limit
Gradational or transitional strata		Field Tests		H	Hard	>400	
Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb	Friable		
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V Very Loose	Density Index <15%
		HP Hand Penetrometer test (UCS kPa)		L Loose		MD Medium Dense	Density Index 15 - 35%
				D Dense		D Dense	Density Index 35 - 65%
				VD Very Dense		VD Very Dense	Density Index 65 - 85%
							Density Index 85 - 100%


ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP104
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations								
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result									
E	Not Encountered	0.05m				CH	FILL: CLAY - medium to high plasticity, red-brown, with some fine to medium grained sand.		VSt - H	HP	500	FILL - CONTROLLED								
		U50 0.15m																		
											0.5					0.60m		HP	>600	
															CLAY - medium to high plasticity, pale orange-brown to red-brown, with some fine grained sand.		HP	270	RESIDUAL SOIL	
											1.0				1.00m	CLAY - medium to high plasticity, red-brown, with some fine grained sand.		HP		300
											1.5			CH				HP		350
											2.0				2.00m	Hole Terminated at 2.00 m				

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS	Very Soft	<25		D	Dry
Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S	Soft	25 - 50		M	Moist
Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F	Firm	50 - 100		W	Wet
Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St	Stiff	100 - 200		W _p	Plastic Limit
Strata Changes		B Bulk Sample		VSt	Very Stiff	200 - 400		W _L	Liquid Limit
Gradational or transitional strata		Field Tests		H	Hard	>400			
Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb	Friable				
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density	V	Very Loose	Density Index <15%		
		HP Hand Penetrometer test (UCS kPa)			L	Loose	Density Index 15 - 35%		
					MD	Medium Dense	Density Index 35 - 65%		
					D	Dense	Density Index 65 - 85%		
					VD	Very Dense	Density Index 85 - 100%		


ENGINEERING LOG - TEST PIT






CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP105
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result	
E	Not Encountered					CL	TOPSOIL: Sandy CLAY - low plasticity, grey-brown, fine grained sand, root affected.	M ~ w _p				TOPSOIL
		0.40m			0.35m	Sandy CLAY - medium plasticity, pale yellow-brown, fine grained sand.					COLLUVIUM	
		U50			0.60m	Sandy CLAY - medium plasticity, red-brown with some pale orange-brown, fine to medium grained (mostly fine grained) sand.				HP	220	RESIDUAL SOIL
		0.55m								HP	350	
										HP	350	

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS Very Soft		<25		D Dry	
 Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S Soft		25 - 50		M Moist	
 Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F Firm		50 - 100		W Wet	
 Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St Stiff		100 - 200		W _p Plastic Limit	
Strata Changes		B Bulk Sample		VSt Very Stiff		200 - 400		W _L Liquid Limit	
 Gradational or transitional strata		Field Tests		H Hard		>400			
 Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb Friable					
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V Very Loose		Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)		L Loose		MD Medium Dense		Density Index 15 - 35%	
				D Dense		VD Very Dense		Density Index 35 - 65%	
								Density Index 65 - 85%	
								Density Index 85 - 100%	


ENGINEERING LOG - TEST PIT




CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP106
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result	
E	Not Encountered	1.10m U50 1.25m			CL		TOPSOIL: Sandy CLAY - low plasticity, grey-brown, fine grained sand, root affected.	M ~ w _p				TOPSOIL
						0.40m	Sandy CLAY - medium plasticity, pale yellow-brown, fine grained sand.	M > w _p	VSt	HP	250	COLLUVIUM
						0.80m	Sandy CLAY - medium plasticity, red-brown and pale orange-brown, fine to medium grained (mostly fine grained) sand.	M < w _p	VSt - Fb	HP	380	RESIDUAL SOIL
							With some relict rock structure.			HP	500	
							Pockets of Extremely Weathered Siltstone.	M ~ w _p	H	HP	>600	
				2.0		CH	Extremely weathered Siltstone; breaks down into CLAY - medium to high plasticity, pale orange-brown and red-brown with some pale grey-white, trace fine grained angular gravel. Hole Terminated at 2.00 m					EXTREMELY WEATHERED ROCK / RESIDUAL SOIL

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS	Very Soft	<25		D	Dry
 Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S	Soft	25 - 50		M	Moist
 Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F	Firm	50 - 100		W	Wet
 Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St	Stiff	100 - 200		W _p	Plastic Limit
Strata Changes		B Bulk Sample		VSt	Very Stiff	200 - 400		W _L	Liquid Limit
--- Gradational or transitional strata		Field Tests		H	Hard	>400			
— Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb	Friable				
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V	Very Loose	Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)		L		L	Loose	Density Index 15 - 35%	
				MD		MD	Medium Dense	Density Index 35 - 65%	
				D		D	Dense	Density Index 65 - 85%	
				VD		VD	Very Dense	Density Index 85 - 100%	

ENGINEERING LOG - TEST PIT






CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP107
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result	
E	Not Encountered			<div><div></div><div>0.30m</div><div>0.5</div><div>0.70m</div><div>1.0</div><div>1.5</div><div>2.0</div></div>	<div><div></div><div></div><div></div><div></div></div>	CL	TOPSOIL: Sandy CLAY - low plasticity, grey-brown, fine grained sand, root affected.	M ~ w _p	VSt	HP	220	TOPSOIL
						CI	Sandy CLAY - medium plasticity, pale grey-brown, fine grained sand.					COLLUVIUM
						CH	CLAY - medium to high plasticity, pale orange-brown and red-brown, with some fine to medium grained (mostly fine grained) sand.					RESIDUAL SOIL
							With some relict rock structure.					
							Pockets of Extremely Weathered rock.		H	HP	>600	
							Hole Terminated at 2.00 m					

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS Very Soft		<25		D Dry	
 Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S Soft		25 - 50		M Moist	
 Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F Firm		50 - 100		W Wet	
 Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St Stiff		100 - 200		W _p Plastic Limit	
Strata Changes		B Bulk Sample		VSt Very Stiff		200 - 400		W _L Liquid Limit	
 Gradational or transitional strata		Field Tests		H Hard		>400			
 Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb Friable					
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V Very Loose		Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)		L Loose		Medium Dense		Density Index 15 - 35%	
				MD Medium Dense		Dense		Density Index 35 - 65%	
				D Dense		Very Dense		Density Index 65 - 85%	
				VD Very Dense				Density Index 85 - 100%	


ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP108
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations	
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result		
E	Not Encountered					CL	TOPSOIL: Sandy CLAY - low plasticity, grey-brown, fine grained sand, root affected.	M ~ w _p				TOPSOIL	
		0.50m		0.5		CI	Sandy CLAY - medium plasticity, pale brown, fine grained sand.			HP	220	COLLUVIUM	
		U50											
		0.75m											
				1.0		CI	Sandy CLAY - medium plasticity, pale orange-brown and red-brown, fine to medium grained (mostly fine grained) sand.	M > w _p	VSt	HP	350	RESIDUAL SOIL	
				1.5									
				1.50m		CH	Extremely weathered Siltstone breaks down into CLAY - medium to high plasticity, pale orange-brown and pale brown, with some pale grey to white, trace fine grained angular gravel.	M < w _p	H	HP	>600	EXTREMELY WEATHERED ROCK / RESIDUAL SOIL	
				2.0									
							Hole Terminated at 2.00 m						

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₃₀ 50mm Diameter tube sample		VS Very Soft		<25		D Dry	
Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S Soft		25 - 50		M Moist	
Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F Firm		50 - 100		W Wet	
Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St Stiff		100 - 200		W _p Plastic Limit	
Strata Changes		B Bulk Sample		VSt Very Stiff		200 - 400		W _L Liquid Limit	
Gradational or transitional strata		Field Tests		H Hard		>400			
Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb Friable					
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V Very Loose		Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)		L Loose		MD Medium Dense		Density Index 15 - 35%	
				D Dense		VD Very Dense		Density Index 35 - 65%	
								Density Index 65 - 85%	
								Density Index 85 - 100%	


ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP109
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result	
E	Not Encountered	U50	1.00m	0.80m		CL	TOPSOIL: Sandy CLAY - low plasticity, dark grey-brown, fine grained sand, root affected.	M > w _p	VSt	HP	350	TOPSOIL
						CH	Sandy CLAY - medium to high plasticity, pale brown, fine grained sand.					COLLUVIUM
						CH	CLAY - medium to high plasticity, pale orange-brown and red-brown, with some fine grained sand, trace fine grained angular gravel.	M ~ w _p	H	HP	280	RESIDUAL SOIL
						CH	Extremely weathered Siltstone; breaks down into CLAY - medium to high plasticity, red-brown with some pale grey and pale brown, with some fine to medium grained angular gravel.					HP
				2.0		2.00m	Hole Terminated at 2.00 m					

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS	Very Soft	<25		D	Dry
Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S	Soft	25 - 50		M	Moist
Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F	Firm	50 - 100		W	Wet
Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St	Stiff	100 - 200		W _p	Plastic Limit
Strata Changes		B Bulk Sample		VSt	Very Stiff	200 - 400		W _L	Liquid Limit
Gradational or transitional strata		Field Tests		H	Hard	>400			
Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb	Friable				
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V	Very Loose	Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)		L		L	Loose	Density Index 15 - 35%	
				MD		MD	Medium Dense	Density Index 35 - 65%	
				D		D	Dense	Density Index 65 - 85%	
				VD		VD	Very Dense	Density Index 85 - 100%	



ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP110
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result	
E	Not Encountered	0.90m U50 1.05m				CL	TOPSOIL: Sandy CLAY - low plasticity, dark grey brown, fine grained sand, root affected.	M < w _p	VSt	HP	250	TOPSOIL
				0.25m		Sandy CLAY - medium plasticity, pale brown, fine to medium grained (mostly fine grained) sand.	COLLUVIUM					
				0.5		CI		M ~ w _p	H	HP	300	RESIDUAL SOIL
				0.80m		CLAY - medium to high plasticity, pale orange-brown and red-brown, with some fine to medium grained sand.						
				1.0		CH		M < w _p		HP	>600	EXTREMELY WEATHERED ROCK
1.80m		CH	Extremely weathered Sandstone; breaks down into CLAY - medium to high plasticity, pale orange-brown and red-brown, with some fine to medium grained sand, with some fine grained angular gravel.									
				2.0		CH	Hole Terminated at 2.00 m					

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS Very Soft		<25		D Dry	
Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S Soft		25 - 50		M Moist	
Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F Firm		50 - 100		W Wet	
Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St Stiff		100 - 200		W _p Plastic Limit	
Strata Changes		B Bulk Sample		VSt Very Stiff		200 - 400		W _L Liquid Limit	
Gradational or transitional strata		Field Tests		H Hard		>400			
Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb Friable					
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V Very Loose		Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)		L Loose		MD Medium Dense		Density Index 15 - 35%	
				D Dense		VD Very Dense		Density Index 35 - 65%	
								Density Index 65 - 85%	
								Density Index 85 - 100%	


ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP111
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations	
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result		
E	Not Encountered					CL	TOPSOIL: Sandy CLAY - low plasticity, grey-brown, fine grained sand, root affected.	M ~ w _p		HP	230	TOPSOIL	
		0.30m											COLLUVIUM
		U50				CI	Sandy CLAY - medium plasticity, pale brown to orange-brown, fine to medium grained (mostly fine grained) sand.		VSt				
		0.50m					CLAY - medium to high plasticity, red-brown and orange-brown, with some fine grained sand.				HP	350	RESIDUAL SOIL
				1.0				M > w _p	VSt	HP	380		
				1.5		CH							
				2.0			Relict rock structure.	M ~ w _p	H	HP	>600		
				2.00m			Hole Terminated at 2.00 m						

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS	Very Soft	<25		D	Dry
Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S	Soft	25 - 50		M	Moist
Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F	Firm	50 - 100		W	Wet
Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St	Stiff	100 - 200		W _p	Plastic Limit
Strata Changes		B Bulk Sample		VSt	Very Stiff	200 - 400		W _L	Liquid Limit
Gradational or transitional strata		Field Tests		H	Hard	>400			
Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb	Friable				
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V	Very Loose	Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)		L		L	Loose	Density Index 15 - 35%	
				MD		MD	Medium Dense	Density Index 35 - 65%	
				D		D	Dense	Density Index 65 - 85%	
				VD		VD	Very Dense	Density Index 85 - 100%	


ENGINEERING LOG - TEST PIT






CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP112
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations				
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result					
E	Not Encountered	U50				CL	TOPSOIL: Sandy CLAY - low plasticity, grey-brown, fine to medium grained (mostly fine grained) sand, with some broken ceramic pipe in top 0.1m.	M > w _p				TOPSOIL / POSSIBLE FILL				
													COLLUVIUM			

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS Very Soft		<25		D Dry	
 Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S Soft		25 - 50		M Moist	
 Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F Firm		50 - 100		W Wet	
 Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St Stiff		100 - 200		W _p Plastic Limit	
Strata Changes		B Bulk Sample		VSt Very Stiff		200 - 400		W _L Liquid Limit	
 Gradational or transitional strata		Field Tests		H Hard		>400			
 Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb Friable					
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V Very Loose		Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)				L Loose		Density Index 15 - 35%	
						MD Medium Dense		Density Index 35 - 65%	
						D Dense		Density Index 65 - 85%	
						VD Very Dense		Density Index 85 - 100%	

ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP113
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result	
E	Not Encountered	0.80m	U50	1.00m		CL	TOPSOIL: Sandy CLAY - low plasticity, brown to grey-brown, fine to medium grained (mostly fine grained) sand, root affected.	M > w _p				TOPSOIL
		CH				CLAY - medium to high plasticity, red-brown to orange-brown, with some fine to medium grained (mostly fine grained) sand.			HP	420	RESIDUAL SOIL	
						CLAY - medium to high plasticity, red-brown, with some fine grained sand.			HP	>600		
									HP	>600		
				2.0			Hole Terminated at 2.00 m					

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)		Moisture Condition	
Water		U ₅₀ 50mm Diameter tube sample		VS Very Soft		<25		D Dry	
Water Level (Date and time shown)		CBR Bulk sample for CBR testing		S Soft		25 - 50		M Moist	
Water Inflow		E Environmental sample (Glass jar, sealed and chilled on site)		F Firm		50 - 100		W Wet	
Water Outflow		ASS Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)		St Stiff		100 - 200		W _p Plastic Limit	
Strata Changes		B Bulk Sample		VSt Very Stiff		200 - 400		W _L Liquid Limit	
Gradational or transitional strata		Field Tests		H Hard		>400			
Definitive or distinct strata change		PID Photoionisation detector reading (ppm)		Fb Friable					
		DCP(x-y) Dynamic penetrometer test (test depth interval shown)		Density		V Very Loose		Density Index <15%	
		HP Hand Penetrometer test (UCS kPa)		L Loose		Medium Dense		Density Index 15 - 35%	
				MD Medium Dense		Dense		Density Index 35 - 65%	
				D Dense		Very Dense		Density Index 65 - 85%	
				VD Very Dense				Density Index 85 - 100%	



ENGINEERING LOG - TEST PIT

CLIENT: MCCLOY PROJECT MANAGEMENT PTY LTD
PROJECT: THE GARDENS SUBDIVISION - STAGE 1
LOCATION: No. 688 - 730 MEDOWIE ROAD, MEDOWIE

TEST PIT NO: TP114
PAGE: 1 OF 1
JOB NO: NEW19P-0143
LOGGED BY: BB
DATE: 25/5/20

EQUIPMENT TYPE: 2.7 TONNE EXCAVATOR
TEST PIT LENGTH: 2.0 m **WIDTH:** 0.5 m

SURFACE RL:
DATUM: AHD

Drilling and Sampling					Material description and profile information					Field Test		Structure and additional observations	
METHOD	WATER	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION: Soil type, plasticity/particle characteristics, colour, minor components	MOISTURE CONDITION	CONSISTENCY DENSITY	Test Type	Result		
E	Not Encountered					CL	TOSPOIL: Sandy CLAY - low plasticity, dark grey-brown, fine to medium grained (mostly fine grained) sand, with some fine grained angular to sub-angular gravel, trace rootlets and root affected.	M < w _p				TOPSOIL / POSSIBLE FILL	
		0.40m					CLAY - medium to high plasticity, red-brown, with some fine to medium grained (mostly fine grained) sand.					RESIDUAL SOIL	
		U50									HP		380
		0.50m									HP		490
				0.5									
				1.0									
				1.5									
				2.0									
							Hole Terminated at 2.00 m						

LEGEND:		Notes, Samples and Tests		Consistency		UCS (kPa)	Moisture Condition	
Water		U ₅₀	50mm Diameter tube sample	VS	Very Soft	<25	D	Dry
Water Level (Date and time shown)		CBR	Bulk sample for CBR testing	S	Soft	25 - 50	M	Moist
Water Inflow		E	Environmental sample (Glass jar, sealed and chilled on site)	F	Firm	50 - 100	W	Wet
Water Outflow		ASS	Acid Sulfate Soil Sample (Plastic bag, air expelled, chilled)	St	Stiff	100 - 200	W _p	Plastic Limit
Strata Changes		B	Bulk Sample	VSt	Very Stiff	200 - 400	W _L	Liquid Limit
Gradational or transitional strata				H	Hard	>400		
Definitive or distinct strata change				Fb	Friable			
		Field Tests		Density				
		PID	Photoionisation detector reading (ppm)	V	Very Loose		Density Index <15%	
		DCP(x-y)	Dynamic penetrometer test (test depth interval shown)	L	Loose		Density Index 15 - 35%	
		HP	Hand Penetrometer test (UCS kPa)	MD	Medium Dense		Density Index 35 - 65%	
				D	Dense		Density Index 65 - 85%	
				VD	Very Dense		Density Index 85 - 100%	

APPENDIX B:

Results of Laboratory Testing

Report No: SSI:NEW20W-1991--S01
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.



Approved Signatory: Dane Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S01

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Sandy Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP101 - (0.7 - 0.8m)

Borehole Number: TP101

Borehole Depth (m): 0.7 - 0.8

Swell Test

AS 1289.7.1.1


Swell on Saturation (%): -0.6
Moisture Content before (%): 18.5
Moisture Content after (%): 19.2
Est. Unc. Comp. Strength before (kPa): >600
Est. Unc. Comp. Strength after (kPa): >600

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 1.8
Shrinkage Moisture Content (%): 18.3
Est. inert material (%): 4
Crumbling during shrinkage: Nil
Cracking during shrinkage: NIL

Shrink Swell



Shrink Swell Index - Iss (%): 1.0

Comments

Report No: SSI:NEW20W-1991--S02
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.



Approved Signatory: Dane Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S02

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP102 - (0.05 - 0.2m)

Borehole Number: TP102

Borehole Depth (m): 0.05 - 0.2

Swell Test

AS 1289.7.1.1


Swell on Saturation (%): -0.6
Moisture Content before (%): 24.3
Moisture Content after (%): 25.2
Est. Unc. Comp. Strength before (kPa): >600
Est. Unc. Comp. Strength after (kPa): 500

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 3.3
Shrinkage Moisture Content (%): 23.0
Est. inert material (%): 6
Crumbling during shrinkage: NIL
Cracking during shrinkage: Minor

Shrink Swell



Shrink Swell Index - Iss (%): 1.8

Comments

Report No: SSI:NEW20W-1991--S03
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.



Approved Signatory: Dane Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S03

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP103 - (0.2 - 0.35m)

Borehole Number: TP103

Borehole Depth (m): 0.2 - 0.35

Swell Test

AS 1289.7.1.1

Swell on Saturation (%): -0.9

Moisture Content before (%): 26.3

Moisture Content after (%): 26.6

Est. Unc. Comp. Strength before (kPa): 330

Est. Unc. Comp. Strength after (kPa): 300

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 3.0


Shrinkage Moisture Content (%): 26.9

Est. inert material (%): <1

Crumbling during shrinkage: Nil

Cracking during shrinkage: Moderate

Shrink Swell



Shrink Swell Index - Iss (%): 1.7

Comments

Material Test Report

Report No: MAT:NEW20W-1991--S04
Issue No: 1

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.



Approved Signatory: Dane Cullen
(Senior Geotechnician)
NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S04

Client Sample ID: -

Sampling Method: Sampled by Engineering Department

Date Sampled: 25/05/2020

Source: On-Site

Material: Clay

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Lot. No -

TRN -

Sample Location: TP104 - (0.05 - 0.15m)

Test Results

Description	Method	Result	Limits
Sample History	AS 1289.1.1	Oven-dried	
Preparation	AS 1289.1.1	Dry Sieved	
Linear Shrinkage (%)	AS 1289.3.4.1	15.0	
Mould Length (mm)		250	
Crumbling		No	
Curling		No	
Cracking		No	
Liquid Limit (%)	AS 1289.3.1.1	59	
Method		Four Point	
Plastic Limit (%)	AS 1289.3.2.1	23	
Plasticity Index (%)	AS 1289.3.3.1	36	

Comments

N/A

Report No: SSI:NEW20W-1991--S05
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.



Approved Signatory: Dane Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S05

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP104 - (1.1 - 1.35m)

Borehole Number: TP104

Borehole Depth (m): 1.1 - 1.35

Swell Test

AS 1289.7.1.1


Swell on Saturation (%): -0.9
Moisture Content before (%): 31.8
Moisture Content after (%): 33.9
Est. Unc. Comp. Strength before (kPa): >600
Est. Unc. Comp. Strength after (kPa): 500

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 4.3
Shrinkage Moisture Content (%): 31.1
Est. inert material (%): 2%
Crumbling during shrinkage: Nil
Cracking during shrinkage: Nil

Shrink Swell



Shrink Swell Index - Iss (%): 2.4

Comments

Material Test Report

Report No: MAT:NEW20W-1991--S06
Issue No: 1

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.



Approved Signatory: Brent Cullen
(Senior Geotechnician)
NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S06

Client Sample ID: -

Sampling Method: Sampled by Engineering Department

Date Sampled: 25/05/2020

Source: On-Site

Material: Sandy Clay

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Lot. No -

TRN -

Sample Location: TP105 - (0.4 - 0.55m)

Test Results

Description	Method	Result	Limits
Sample History	AS 1289.1.1	Oven-dried	
Preparation	AS 1289.1.1	Dry Sieved	
Linear Shrinkage (%)	AS 1289.3.4.1	12.0	
Mould Length (mm)		250	
Crumbling		No	
Curling		No	
Cracking		No	
Liquid Limit (%)	AS 1289.3.1.1	45	
Method		Four Point	
Plastic Limit (%)	AS 1289.3.2.1	22	
Plasticity Index (%)	AS 1289.3.3.1	23	

Comments

The results outlined above apply to the sample as received

Report No: SSI:NEW20W-1991--S07
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.



Approved Signatory: Dane Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S07

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Sandy Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP106 - (1.1 - 1.25m)

Borehole Number: TP106

Borehole Depth (m): 1.1 - 1.25

Swell Test

AS 1289.7.1.1


Swell on Saturation (%): -0.9
Moisture Content before (%): 30.2
Moisture Content after (%): 32.9
Est. Unc. Comp. Strength before (kPa): >600
Est. Unc. Comp. Strength after (kPa): 550

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 3.4
Shrinkage Moisture Content (%): 32.1
Est. inert material (%): 2%
Crumbling during shrinkage: Nil
Cracking during shrinkage: Major

Shrink Swell



Shrink Swell Index - Iss (%): 1.9

Comments

Report No: SSI:NEW20W-1991--S08
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.



Approved Signatory: Dane Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S08

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Sandy Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP108 - (0.5 - 0.75m)

Borehole Number: TP108

Borehole Depth (m): 0.5 - 0.75

Swell Test

AS 1289.7.1.1

Swell on Saturation (%): -0.8

Moisture Content before (%): 22.2

Moisture Content after (%): 22.0

Est. Unc. Comp. Strength before (kPa): 300

Est. Unc. Comp. Strength after (kPa): 400

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 3.0


Shrinkage Moisture Content (%): 22.7

Est. inert material (%): 3%

Crumbling during shrinkage: Nil

Cracking during shrinkage: Nil

Shrink Swell



Shrink Swell Index - Iss (%): 1.7

Comments

Report No: SSI:NEW20W-1991--S09
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.

B. Cullen

Approved Signatory: Brent Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S09

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP109 - (0.8 - 1.0m)

Borehole Number: TP109

Borehole Depth (m): 0.8 - 1.0

Swell Test

AS 1289.7.1.1


Swell on Saturation (%): -1.1
Moisture Content before (%): 30.5
Moisture Content after (%): 35.3
Est. Unc. Comp. Strength before (kPa): >600
Est. Unc. Comp. Strength after (kPa): 400

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 3.5
Shrinkage Moisture Content (%): 29.4
Est. inert material (%): 2%
Crumbling during shrinkage: Nil
Cracking during shrinkage: Nil

Shrink Swell



Shrink Swell Index - Iss (%): 2.0

Comments

The results outlined above apply to the sample as received

Report No: SSI:NEW20W-1991--S10
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.

B. Cullen

Approved Signatory: Brent Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S10

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP110 - (0.9 - 1.05m)

Borehole Number: TP110

Borehole Depth (m): 0.9 - 1.05

Swell Test

AS 1289.7.1.1


Swell on Saturation (%): -1.0
Moisture Content before (%): 30.9
Moisture Content after (%): 33.4
Est. Unc. Comp. Strength before (kPa): >600
Est. Unc. Comp. Strength after (kPa): 550

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 3.5
Shrinkage Moisture Content (%): 30.0
Est. inert material (%): 2%
Crumbling during shrinkage: Nil
Cracking during shrinkage: Nil

Shrink Swell



Shrink Swell Index - Iss (%): 1.9

Comments

The results outlined above apply to the sample as received

Report No: SSI:NEW20W-1991--S11
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.

B. Cullen

Approved Signatory: Brent Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S11

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Sandy Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP111 - (0.3 - 0.5m)

Borehole Number: TP111

Borehole Depth (m): 0.3 - 0.5

Swell Test

AS 1289.7.1.1


Swell on Saturation (%): -1.3
Moisture Content before (%): 24.6
Moisture Content after (%): 21.9
Est. Unc. Comp. Strength before (kPa): >600
Est. Unc. Comp. Strength after (kPa): 230

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 2.5
Shrinkage Moisture Content (%): 22.6
Est. inert material (%): 1%
Crumbling during shrinkage: Nil
Cracking during shrinkage: Moderate

Shrink Swell



Shrink Swell Index - Iss (%): 1.4

Comments

The results outlined above apply to the sample as received

Report No: SSI:NEW20W-1991--S12
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.

B. Cullen

Approved Signatory: Brent Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S12

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP112 - (0.7 - 1.0m)

Borehole Number: TP112

Borehole Depth (m): 0.7 - 1.0

Swell Test

AS 1289.7.1.1


Swell on Saturation (%): -1.0
Moisture Content before (%): 30.0
Moisture Content after (%): 32.9
Est. Unc. Comp. Strength before (kPa): >600
Est. Unc. Comp. Strength after (kPa): 500

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 3.9
Shrinkage Moisture Content (%): 30.1
Est. inert material (%): 1%
Crumbling during shrinkage: Nil
Cracking during shrinkage: Minor

Shrink Swell


Shrink Swell Index - Iss (%): 2.2

Comments

The results outlined above apply to the sample as received

Report No: SSI:NEW20W-1991--S13
Issue No: 1

Shrink Swell Index Report

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.

B. Cullen

Approved Signatory: Brent Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S13

Client Sample ID: -

Test Request No.: -

Sampling Method: Sampled by Engineering Department

Material: Clay

Date Sampled: 25/05/2020

Source: On-Site

Date Submitted: 25/05/2020

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Sample Location: TP113 - (0.8 - 1.0m)

Borehole Number: TP113

Borehole Depth (m): 0.8 - 1.0

Swell Test

AS 1289.7.1.1


Swell on Saturation (%): -0.9
Moisture Content before (%): 30.0
Moisture Content after (%): 32.7
Est. Unc. Comp. Strength before (kPa): 400
Est. Unc. Comp. Strength after (kPa): 350

Shrink Test

AS 1289.7.1.1

Shrink on drying (%): 3.7
Shrinkage Moisture Content (%): 30.6
Est. inert material (%): 3%
Crumbling during shrinkage: Nil
Cracking during shrinkage: Nil

Shrink Swell


Shrink Swell Index - Iss (%): 2.1

Comments

The results outlined above apply to the sample as received

Material Test Report

Report No: MAT:NEW20W-1991--S14
Issue No: 1

Client: McCloy Project Management Pty Ltd
PO Box 2214
Dangar NSW 2309

Principal:

Project No.: NEW19P-0143

Project Name: Proposed Subdivision - The Gardens, Stage 1



Accredited for compliance with ISO/IEC 17025-Testing.
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Results provided relate only to the items tested or sampled.
This report shall not be reproduced except in full.



Approved Signatory: Brent Cullen
(Senior Geotechnician)

NATA Accredited Laboratory Number: 18686
Date of Issue: 3/06/2020

Sample Details

Sample ID: NEW20W-1991--S14

Client Sample ID: -

Sampling Method: Sampled by Engineering Department

Date Sampled: 25/05/2020

Source: On-Site

Material: Clay

Specification: No Specification

Project Location: 688 - 730 Medowie Road, Medowie

Lot. No -

TRN -

Sample Location: TP114 - (0.4 - 0.5m)

Test Results

Description	Method	Result	Limits
Sample History	AS 1289.1.1	Oven-dried	
Preparation	AS 1289.1.1	Dry Sieved	
Linear Shrinkage (%)	AS 1289.3.4.1	11.0	
Mould Length (mm)		250	
Crumbling		No	
Curling		No	
Cracking		No	
Liquid Limit (%)	AS 1289.3.1.1	47	
Method		Four Point	
Plastic Limit (%)	AS 1289.3.2.1	20	
Plasticity Index (%)	AS 1289.3.3.1	27	

Comments

The results outlined above apply to the sample as received

APPENDIX C:

CSIRO Sheet BTF 18

**Foundation Maintenance and Footing
Performance: A Homeowner's Guide**

Foundation Maintenance and Footing Performance: A Homeowner's Guide



CSIRO

BTF 18
replaces
Information
Sheet 10/91

Buildings can and often do move. This movement can be up, down, lateral or rotational. The fundamental cause of movement in buildings can usually be related to one or more problems in the foundation soil. It is important for the homeowner to identify the soil type in order to ascertain the measures that should be put in place in order to ensure that problems in the foundation soil can be prevented, thus protecting against building movement.

This Building Technology File is designed to identify causes of soil-related building movement, and to suggest methods of prevention of resultant cracking in buildings.

Soil Types

The types of soils usually present under the topsoil in land zoned for residential buildings can be split into two approximate groups – granular and clay. Quite often, foundation soil is a mixture of both types. The general problems associated with soils having granular content are usually caused by erosion. Clay soils are subject to saturation and swell/shrink problems.

Classifications for a given area can generally be obtained by application to the local authority, but these are sometimes unreliable and if there is doubt, a geotechnical report should be commissioned. As most buildings suffering movement problems are founded on clay soils, there is an emphasis on classification of soils according to the amount of swell and shrinkage they experience with variations of water content. The table below is Table 2.1 from AS 2870, the Residential Slab and Footing Code.

Causes of Movement

Settlement due to construction

There are two types of settlement that occur as a result of construction:

- Immediate settlement occurs when a building is first placed on its foundation soil, as a result of compaction of the soil under the weight of the structure. The cohesive quality of clay soil mitigates against this, but granular (particularly sandy) soil is susceptible.
- Consolidation settlement is a feature of clay soil and may take place because of the expulsion of moisture from the soil or because of the soil's lack of resistance to local compressive or shear stresses. This will usually take place during the first few months after construction, but has been known to take many years in exceptional cases.

These problems are the province of the builder and should be taken into consideration as part of the preparation of the site for construction. Building Technology File 19 (BTF 19) deals with these problems.

Erosion

All soils are prone to erosion, but sandy soil is particularly susceptible to being washed away. Even clay with a sand component of say 10% or more can suffer from erosion.

Saturation

This is particularly a problem in clay soils. Saturation creates a bog-like suspension of the soil that causes it to lose virtually all of its bearing capacity. To a lesser degree, sand is affected by saturation because saturated sand may undergo a reduction in volume – particularly imported sand fill for bedding and blinding layers. However, this usually occurs as immediate settlement and should normally be the province of the builder.

Seasonal swelling and shrinkage of soil

All clays react to the presence of water by slowly absorbing it, making the soil increase in volume (see table below). The degree of increase varies considerably between different clays, as does the degree of decrease during the subsequent drying out caused by fair weather periods. Because of the low absorption and expulsion rate, this phenomenon will not usually be noticeable unless there are prolonged rainy or dry periods, usually of weeks or months, depending on the land and soil characteristics.

The swelling of soil creates an upward force on the footings of the building, and shrinkage creates subsidence that takes away the support needed by the footing to retain equilibrium.

Shear failure

This phenomenon occurs when the foundation soil does not have sufficient strength to support the weight of the footing. There are two major post-construction causes:

- Significant load increase.
- Reduction of lateral support of the soil under the footing due to erosion or excavation.
- In clay soil, shear failure can be caused by saturation of the soil adjacent to or under the footing.

GENERAL DEFINITIONS OF SITE CLASSES

Class	Foundation
A	Most sand and rock sites with little or no ground movement from moisture changes
S	Slightly reactive clay sites with only slight ground movement from moisture changes
M	Moderately reactive clay or silt sites, which can experience moderate ground movement from moisture changes
H	Highly reactive clay sites, which can experience high ground movement from moisture changes
E	Extremely reactive sites, which can experience extreme ground movement from moisture changes
A to P	Filled sites
P	Sites which include soft soils, such as soft clay or silt or loose sands; landslip; mine subsidence; collapsing soils; soils subject to erosion; reactive sites subject to abnormal moisture conditions or sites which cannot be classified otherwise

Tree root growth

Trees and shrubs that are allowed to grow in the vicinity of footings can cause foundation soil movement in two ways:

- Roots that grow under footings may increase in cross-sectional size, exerting upward pressure on footings.
- Roots in the vicinity of footings will absorb much of the moisture in the foundation soil, causing shrinkage or subsidence.

Unevenness of Movement

The types of ground movement described above usually occur unevenly throughout the building's foundation soil. Settlement due to construction tends to be uneven because of:

- Differing compaction of foundation soil prior to construction.
- Differing moisture content of foundation soil prior to construction.

Movement due to non-construction causes is usually more uneven still. Erosion can undermine a footing that traverses the flow or can create the conditions for shear failure by eroding soil adjacent to a footing that runs in the same direction as the flow.

Saturation of clay foundation soil may occur where subfloor walls create a dam that makes water pond. It can also occur wherever there is a source of water near footings in clay soil. This leads to a severe reduction in the strength of the soil which may create local shear failure.

Seasonal swelling and shrinkage of clay soil affects the perimeter of the building first, then gradually spreads to the interior. The swelling process will usually begin at the uphill extreme of the building, or on the weather side where the land is flat. Swelling gradually reaches the interior soil as absorption continues. Shrinkage usually begins where the sun's heat is greatest.

Effects of Uneven Soil Movement on Structures

Erosion and saturation

Erosion removes the support from under footings, tending to create subsidence of the part of the structure under which it occurs. Brickwork walls will resist the stress created by this removal of support by bridging the gap or cantilevering until the bricks or the mortar bedding fail. Older masonry has little resistance. Evidence of failure varies according to circumstances and symptoms may include:

- Step cracking in the mortar beds in the body of the wall or above/below openings such as doors or windows.
- Vertical cracking in the bricks (usually but not necessarily in line with the vertical beds or perpend).

Isolated piers affected by erosion or saturation of foundations will eventually lose contact with the bearers they support and may tilt or fall over. The floors that have lost this support will become bouncy, sometimes rattling ornaments etc.

Seasonal swelling/shrinkage in clay

Swelling foundation soil due to rainy periods first lifts the most exposed extremities of the footing system, then the remainder of the perimeter footings while gradually permeating inside the building footprint to lift internal footings. This swelling first tends to create a dish effect, because the external footings are pushed higher than the internal ones.

The first noticeable symptom may be that the floor appears slightly dished. This is often accompanied by some doors binding on the floor or the door head, together with some cracking of cornice mitres. In buildings with timber flooring supported by bearers and joists, the floor can be bouncy. Externally there may be visible dishing of the hip or ridge lines.

As the moisture absorption process completes its journey to the innermost areas of the building, the internal footings will rise. If the spread of moisture is roughly even, it may be that the symptoms will temporarily disappear, but it is more likely that swelling will be uneven, creating a difference rather than a disappearance in symptoms. In buildings with timber flooring supported by bearers and joists, the isolated piers will rise more easily than the strip footings or piers under walls, creating noticeable doming of flooring.

Trees can cause shrinkage and damage



As the weather pattern changes and the soil begins to dry out, the external footings will be first affected, beginning with the locations where the sun's effect is strongest. This has the effect of lowering the external footings. The doming is accentuated and cracking reduces or disappears where it occurred because of dishing, but other cracks open up. The roof lines may become convex.

Doming and dishing are also affected by weather in other ways. In areas where warm, wet summers and cooler dry winters prevail, water migration tends to be toward the interior and doming will be accentuated, whereas where summers are dry and winters are cold and wet, migration tends to be toward the exterior and the underlying propensity is toward dishing.

Movement caused by tree roots

In general, growing roots will exert an upward pressure on footings, whereas soil subject to drying because of tree or shrub roots will tend to remove support from under footings by inducing shrinkage.

Complications caused by the structure itself

Most forces that the soil causes to be exerted on structures are vertical – i.e. either up or down. However, because these forces are seldom spread evenly around the footings, and because the building resists uneven movement because of its rigidity, forces are exerted from one part of the building to another. The net result of all these forces is usually rotational. This resultant force often complicates the diagnosis because the visible symptoms do not simply reflect the original cause. A common symptom is binding of doors on the vertical member of the frame.

Effects on full masonry structures

Brickwork will resist cracking where it can. It will attempt to span areas that lose support because of subsided foundations or raised points. It is therefore usual to see cracking at weak points, such as openings for windows or doors.

In the event of construction settlement, cracking will usually remain unchanged after the process of settlement has ceased.

With local shear or erosion, cracking will usually continue to develop until the original cause has been remedied, or until the subsidence has completely neutralised the affected portion of footing and the structure has stabilised on other footings that remain effective.

In the case of swell/shrink effects, the brickwork will in some cases return to its original position after completion of a cycle, however it is more likely that the rotational effect will not be exactly reversed, and it is also usual that brickwork will settle in its new position and will resist the forces trying to return it to its original position. This means that in a case where swelling takes place after construction and cracking occurs, the cracking is likely to at least partly remain after the shrink segment of the cycle is complete. Thus, each time the cycle is repeated, the likelihood is that the cracking will become wider until the sections of brickwork become virtually independent.

With repeated cycles, once the cracking is established, if there is no other complication, it is normal for the incidence of cracking to stabilise, as the building has the articulation it needs to cope with the problem. This is by no means always the case, however, and monitoring of cracks in walls and floors should always be treated seriously.

Upheaval caused by growth of tree roots under footings is not a simple vertical shear stress. There is a tendency for the root to also exert lateral forces that attempt to separate sections of brickwork after initial cracking has occurred.

The normal structural arrangement is that the inner leaf of brickwork in the external walls and at least some of the internal walls (depending on the roof type) comprise the load-bearing structure on which any upper floors, ceilings and the roof are supported. In these cases, it is internally visible cracking that should be the main focus of attention, however there are a few examples of dwellings whose external leaf of masonry plays some supporting role, so this should be checked if there is any doubt. In any case, externally visible cracking is important as a guide to stresses on the structure generally, and it should also be remembered that the external walls must be capable of supporting themselves.

Effects on framed structures

Timber or steel framed buildings are less likely to exhibit cracking due to swell/shrink than masonry buildings because of their flexibility. Also, the doming/dishing effects tend to be lower because of the lighter weight of walls. The main risks to framed buildings are encountered because of the isolated pier footings used under walls. Where erosion or saturation cause a footing to fall away, this can double the span which a wall must bridge. This additional stress can create cracking in wall linings, particularly where there is a weak point in the structure caused by a door or window opening. It is, however, unlikely that framed structures will be so stressed as to suffer serious damage without first exhibiting some or all of the above symptoms for a considerable period. The same warning period should apply in the case of upheaval. It should be noted, however, that where framed buildings are supported by strip footings there is only one leaf of brickwork and therefore the externally visible walls are the supporting structure for the building. In this case, the subfloor masonry walls can be expected to behave as full brickwork walls.

Effects on brick veneer structures

Because the load-bearing structure of a brick veneer building is the frame that makes up the interior leaf of the external walls plus perhaps the internal walls, depending on the type of roof, the building can be expected to behave as a framed structure, except that the external masonry will behave in a similar way to the external leaf of a full masonry structure.

Water Service and Drainage

Where a water service pipe, a sewer or stormwater drainage pipe is in the vicinity of a building, a water leak can cause erosion, swelling or saturation of susceptible soil. Even a minuscule leak can be enough to saturate a clay foundation. A leaking tap near a building can have the same effect. In addition, trenches containing pipes can become watercourses even though backfilled, particularly where broken rubble is used as fill. Water that runs along these trenches can be responsible for serious erosion, interstrata seepage into subfloor areas and saturation.

Pipe leakage and trench water flows also encourage tree and shrub roots to the source of water, complicating and exacerbating the problem.

Poor roof plumbing can result in large volumes of rainwater being concentrated in a small area of soil:

- Incorrect falls in roof guttering may result in overflows, as may gutters blocked with leaves etc.

- Corroded guttering or downpipes can spill water to ground.
- Downpipes not positively connected to a proper stormwater collection system will direct a concentration of water to soil that is directly adjacent to footings, sometimes causing large-scale problems such as erosion, saturation and migration of water under the building.

Seriousness of Cracking

In general, most cracking found in masonry walls is a cosmetic nuisance only and can be kept in repair or even ignored. The table below is a reproduction of Table C1 of AS 2870.

AS 2870 also publishes figures relating to cracking in concrete floors, however because wall cracking will usually reach the critical point significantly earlier than cracking in slabs, this table is not reproduced here.

Prevention/Cure

Plumbing

Where building movement is caused by water service, roof plumbing, sewer or stormwater failure, the remedy is to repair the problem. It is prudent, however, to consider also rerouting pipes away from the building where possible, and relocating taps to positions where any leakage will not direct water to the building vicinity. Even where gully traps are present, there is sometimes sufficient spill to create erosion or saturation, particularly in modern installations using smaller diameter PVC fixtures. Indeed, some gully traps are not situated directly under the taps that are installed to charge them, with the result that water from the tap may enter the backfilled trench that houses the sewer piping. If the trench has been poorly backfilled, the water will either pond or flow along the bottom of the trench. As these trenches usually run alongside the footings and can be at a similar depth, it is not hard to see how any water that is thus directed into a trench can easily affect the foundation's ability to support footings or even gain entry to the subfloor area.

Ground drainage

In all soils there is the capacity for water to travel on the surface and below it. Surface water flows can be established by inspection during and after heavy or prolonged rain. If necessary, a grated drain system connected to the stormwater collection system is usually an easy solution.

It is, however, sometimes necessary when attempting to prevent water migration that testing be carried out to establish watertable height and subsoil water flows. This subject is referred to in BTF 19 and may properly be regarded as an area for an expert consultant.

Protection of the building perimeter

It is essential to remember that the soil that affects footings extends well beyond the actual building line. Watering of garden plants, shrubs and trees causes some of the most serious water problems.

For this reason, particularly where problems exist or are likely to occur, it is recommended that an apron of paving be installed around as much of the building perimeter as necessary. This paving

CLASSIFICATION OF DAMAGE WITH REFERENCE TO WALLS		
Description of typical damage and required repair	Approximate crack width limit (see Note 3)	Damage category
Hairline cracks	<0.1 mm	0
Fine cracks which do not need repair	<1 mm	1
Cracks noticeable but easily filled. Doors and windows stick slightly	<5 mm	2
Cracks can be repaired and possibly a small amount of wall will need to be replaced. Doors and windows stick. Service pipes can fracture. Weathertightness often impaired	5–15 mm (or a number of cracks 3 mm or more in one group)	3
Extensive repair work involving breaking-out and replacing sections of walls, especially over doors and windows. Window and door frames distort. Walls lean or bulge noticeably, some loss of bearing in beams. Service pipes disrupted	15–25 mm but also depend on number of cracks	4



- Water that is transmitted into masonry, metal or timber building elements causes damage and/or decay to those elements.
- High subfloor humidity and moisture content create an ideal environment for various pests, including termites and spiders.
- Where high moisture levels are transmitted to the flooring and walls, an increase in the dust mite count can ensue within the living areas. Dust mites, as well as dampness in general, can be a health hazard to inhabitants, particularly those who are abnormally susceptible to respiratory ailments.

The garden

The ideal vegetation layout is to have lawn or plants that require only light watering immediately adjacent to the drainage or paving edge, then more demanding plants, shrubs and trees spread out in that order.

Overwatering due to misuse of automatic watering systems is a common cause of saturation and water migration under footings. If it is necessary to use these systems, it is important to remove garden beds to a completely safe distance from buildings.

Existing trees

Where a tree is causing a problem of soil drying or there is the existence or threat of upheaval of footings, if the offending roots are subsidiary and their removal will not significantly damage the tree, they should be severed and a concrete or metal barrier placed vertically in the soil to prevent future root growth in the direction of the building. If it is not possible to remove the relevant roots without damage to the tree, an application to remove the tree should be made to the local authority. A prudent plan is to transplant likely offenders before they become a problem.

Information on trees, plants and shrubs

State departments overseeing agriculture can give information regarding root patterns, volume of water needed and safe distance from buildings of most species. Botanic gardens are also sources of information. For information on plant roots and drains, see Building Technology File 17.

Excavation

Excavation around footings must be properly engineered. Soil supporting footings can only be safely excavated at an angle that allows the soil under the footing to remain stable. This angle is called the angle of repose (or friction) and varies significantly between soil types and conditions. Removal of soil within the angle of repose will cause subsidence.

Remediation

Where erosion has occurred that has washed away soil adjacent to footings, soil of the same classification should be introduced and compacted to the same density. Where footings have been undermined, augmentation or other specialist work may be required. Remediation of footings and foundations is generally the realm of a specialist consultant.

Where isolated footings rise and fall because of swell/shrink effect, the homeowner may be tempted to alleviate floor bounce by filling the gap that has appeared between the bearer and the pier with blocking. The danger here is that when the next swell segment of the cycle occurs, the extra blocking will push the floor up into an accentuated dome and may also cause local shear failure in the soil. If it is necessary to use blocking, it should be by a pair of fine wedges and monitoring should be carried out fortnightly.

This BTF was prepared by John Lewer FAIB, MIAMA, Partner, Construction Diagnosis.

should extend outwards a minimum of 900 mm (more in highly reactive soil) and should have a minimum fall away from the building of 1:60. The finished paving should be no less than 100 mm below brick vent bases.

It is prudent to relocate drainage pipes away from this paving, if possible, to avoid complications from future leakage. If this is not practical, earthenware pipes should be replaced by PVC and backfilling should be of the same soil type as the surrounding soil and compacted to the same density.

Except in areas where freezing of water is an issue, it is wise to remove taps in the building area and relocate them well away from the building – preferably not uphill from it (see BTF 19).

It may be desirable to install a grated drain at the outside edge of the paving on the uphill side of the building. If subsoil drainage is needed this can be installed under the surface drain.

Condensation

In buildings with a subfloor void such as where bearers and joists support flooring, insufficient ventilation creates ideal conditions for condensation, particularly where there is little clearance between the floor and the ground. Condensation adds to the moisture already present in the subfloor and significantly slows the process of drying out. Installation of an adequate subfloor ventilation system, either natural or mechanical, is desirable.

Warning: Although this Building Technology File deals with cracking in buildings, it should be said that subfloor moisture can result in the development of other problems, notably:

The information in this and other issues in the series was derived from various sources and was believed to be correct when published.

The information is advisory. It is provided in good faith and not claimed to be an exhaustive treatment of the relevant subject.

Further professional advice needs to be obtained before taking any action based on the information provided.

Distributed by

CSIRO PUBLISHING PO Box 1139, Collingwood 3066, Australia

Freecall 1800 645 051 Tel (03) 9662 7666 Fax (03) 9662 7555 www.publish.csiro.au

Email: publishing.sales@csiro.au

© CSIRO 2003. Unauthorised copying of this Building Technology file is prohibited